Original / Duplicate / Triplicate

No.F
Da

led

Completion Report

1	Name of Wok	Drinking Water in Dasarahalli Ward No.15
2	Sanctioned Estimate No.& Date	EE/DD/AS/ 105/20-21, Dt.17.07.2020
		EE/DD/TS/26 /20-21, Dt.17.07.2020
3	Head of Acount which is Chargeable	, P Code-3293
4	Enstrument Order No. & Date	BBMP/EE/DD/WO/ 149 /20-21, Dt.22.12.2020
5	Name of Contractor	Ramachandra
6a	Time Stipulated for Completion of work	180 (90) days
b	Delay in execulation of work	E.E. (D.D.)
7	Measurement recorded in MB	MB No. 1713/12-13
	Page No	171293-171294/1
8	check Measurment of the Asst	B.R. Rangamath.
	Exe. Eng./ Exe.Eng. On	30.05.2021
9	Name of the Office / Official	Asst.Executive Enginner
	incharge of the work	T.Dasarahalli Sub Division
10	a)Assistant Engineer	Archana
	b) Asst. Exe. Engineer	B.R. Rangamath.

Sanctioned Estimate amount	Amount claims as per actually vide as per bills	Excess	Savings (Rs)
20.00 Lakhs	1617638.00	–	382362.00

1) Certified that the above work has been Completed within the stipulated time nited in the
2) Certified that the Contractor has delayed and completed the work for which necessary fine recovered
3) Certified that the above work has been executed by the contractor satisfactory in

ASSISTANT ENGINEER
Ward No.15

ASSISTANT EXECUTIVE ENGINEER
T.DASARAHALLI SUB DIVISION
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಟಿ. ದಾಸರಹಳ್ಳಿ ಉಪ ವಿಭಾಗ
ಬಾಗಲಗುಂಟೆ. ಜಿ.ಕೆ.ಎಂ.ಪಿ
ಬೆಂಗಳೂರು-560073

EXECUTIVE ENGINEER
Bruhat Bengaluru Mahanagara Palike
Dasarahalli Division, Bengaluru-73.